

Infrastructure Upgrades along 2nd Avenue

Murray Hill/Kips Bay Area

Project #MED607

The New York City Department of Design and Construction commenced the Infrastructure Upgrades along 2nd Avenue and Surrounding Areas Project in the summer of 2018, with an anticipated completion date of fall 2021.

Approximately 30-40% of the 12" Distribution Water Mains are installed and completed. Approximately 40% of the Gas Mains are installed and completed. Approximately 50% of Catch Basins and Chute Connections are installed and completed at various locations.

Work Completed: (2nd Quarter)

The city contractor installed Catch Basins and Chute Connections at various locations on 1st Avenue at E. 35th Street and on 3rd Avenue at E. 35th Street.

Excavation and installation of 20" Distribution Water Main along 2nd Avenue, between E. 35th and E. 36th Streets

The following is an anticipated work schedule for upcoming work, however, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations and dates. If so, notification updates will be provided.

Upcoming Work: (3th Quarter)

Excavation and installation of 20" Distribution Water Main along 3rd Avenue between E. 34th Street and E. 36th St.; and on E. 35th St. between 1st Ave. and 2nd Ave.

In/or around the early fall of 2019 excavation for the installation of Trunk Water Main will begin north of E. 34th St. along the west side of 2nd Ave.

Utility work will also be ongoing at various locations including but not limited to gas main upgrades or installation, steam and electric work.

Special Needs

The DDC staff will work specifically with individuals that have special needs who may be uniquely impacted by the project. Please reach out to the project contact.

Trash Collection

Pack your trash properly to avoid breakage and/or spill over. Place it in the designated area, created by the city contractor, as close to collection time as possible. If you use a private carter, ensure your trash collection occurs in a y fashion. If unsure where to bring your trash, please call the projects CCL.



Existing utility steam main in preparation to be removed and replaced



New gas main tie in to existing gas main at 3rd Ave. and E. 33rd St.

Community Impacts

During construction hours, you can expect increased levels of dust, noise and heavy equipment. In addition, vehicular travel lane closures and detours may occur. Driveway and curbside parking may be restricted. Please note, signs will be posted and emergency vehicle/pedestrian/building access will be maintained at-all-times.

Community Construction Liaison (CCL)

The DDC has assigned **Karen Flores**, as the Community Construction Liaison (CCL) for this project. Contact **Karen** for your project related inquiries/concerns.

Phone: 646-768-9105

Email: 2ndavecccl@gmail.com

Field Office: 300 E. 40th Street, New York, NY 10016

Newsletter Distribution

Construction Newsletters for this project is distributed within the work area & Manhattan's Community Board #6.