

**Manhattan**

**Third Quarter Newsletter 2021**

**Infrastructure Upgrades along 2<sup>nd</sup> Ave. & Surrounding Areas**

**Murray Hill/Kips Bay Area**

**Project #MED607**

The New York City Department of Design and Construction commenced the Infrastructure Upgrades along 2nd Ave. and Surrounding Areas Project in the summer of 2018 with an anticipated completion date of fall 2023.

Percent of overall project work completed to date 44.2%

Percent of Trunk Water Main work completed to date 22.7%

Percent of Distribution Water Main work completed to date 79.7%

Percent of Sewer Work completed to date 86.3%.

**Work Completed:**

JUNE 2021

The city contractor completed trench restoration over the new 20" Distribution Water Main pipes on the west side and over the new 36" Trunk Water Main pipes on the east side of 3rd Ave between E. 32<sup>nd</sup> St and E 36<sup>th</sup> St.

**Upcoming Work:**

JULY 2021

The city contractor will continue the following work: Steam main work in E. 35<sup>th</sup> St. between 2<sup>nd</sup> Ave. and the QMT Exit (weekends only).

Will continue, and should complete work, on steam main along 3<sup>rd</sup> Ave. Disinfecting and reenergizing the newly installed 36" steel Trunk Water Main Pipe will take place July 2021.

Continued work on steam main in 2<sup>nd</sup> Ave and E 33<sup>rd</sup> St.

**Special Needs**

The DDC staff will work specifically with individuals that have special needs who may be uniquely impacted by the project. Please reach out to the project contact.

**Trash Collection**

Pack your trash properly to avoid breakage and/or spill over. Place it in the designated area, created by the city contractor, as close to collection time as possible. If you use a private carter, ensure your trash collection occurs in a timely fashion. If unsure where to bring your trash, please call the projects CCL.



*Trunk Water Main Installation- 3<sup>rd</sup> Ave bet E 33<sup>rd</sup> & E 34<sup>th</sup> St*



*Trench Restoration- 3<sup>rd</sup> Ave bet E 33<sup>rd</sup> & E 34<sup>th</sup> St.*

**Community Impacts**

During construction hours, you can expect increased levels of dust, noise and heavy equipment. In addition, vehicular travel lane closures and detours may occur. Driveway and curbside parking may be restricted. Please note, signs will be posted and emergency vehicle/pedestrian/building access will be maintained at-all-times.

**Community Construction Liaison (CCL)**

The DDC has assigned Karen Flores, as the Community Construction Liaison (CCL) for this project. Contact Karen for your project related inquiries/concerns.

Phone: 646-768-9105

Email: 2ndaveccl@gmail.com

Field Office: 300 E. 40th St., New York, NY 10016

Office Hours: Mon-Fri 7:00am-3:30pm

**DDC Video:**

<https://www1.nyc.gov/site/ddc/projects/videos.page>

**Newsletter Distribution**

Construction Newsletters for this project is distributed within the work area & Manhattan's Community Board #6.